



Project Summary Sheet



DISTRICT 3 & 3A

DATE: 9/10/2010

Recent Activity:

- Stage 4 construction of Mill River Bridge
- Northbound and southbound right shoulder construction
- Right shoulder guiderail installation
- Right shoulder barrier modifications
- Right shoulder drainage installation
- Cleaning and restoration of historic bridges
- Planting of trees and shrubs
- Stage 2 traffic shift for median construction at the north project limit

Planned Activity:

- Completion of northbound and southbound right shoulder construction
- Completion of right shoulder guiderail installation
- Completion of right shoulder barrier modifications
- Stage 4 Construction of Mill River Bridge
- Median guiderail installation
- Median concrete curb installation
- Median concrete barrier installation
- Median drainage installation
- Restoration of historic bridges
- Planting of trees and shrubs

Issues, Challenges and Risks:

- Completion of all Stage 1 right shoulder work and move all construction activities to the median before the end of 2010

Outlook:

At this time, the project is on schedule to be completed on time in July 2012