



Project Summary Sheet



DISTRICT 3 & 3A

DATE: 3/31/2011

Recent Activity:

- Limited work done during winter shutdown
- Maintaining environmental controls
- Filling pot holes
- Restoration of historic bridges
- Barrier modifications at bridges
- Abutment preparation and backfilling at Mill River Bridge
- Installation of Merritt Parkway guiderail right shoulder southbound
- Grading and concrete curb preparation in the median

Planned Activity:

- Completion of the Mill River Bridge construction this spring
- Completion of the right shoulder guiderail installation
- Median guiderail installation
- Median concrete curb and gutter installation
- Median concrete barrier installation
- Median drainage installation
- Restoration of historic bridges
- Planting of trees and shrubs

Issues, Challenges and Risks:

- Ensuring the color and historic integrity of the existing concrete bridge structures are maintained during the restoration process
- Realigning the existing median drainage structures to follow the alignment of the new roadway and median curb
- Maintaining drainage of the roadway during construction of the median

Outlook:

At this time, the project is on schedule to be completed on time.