



Project Summary Sheet



DISTRICT 3 & 3A

DATE: 7/21/2011

Recent Activity:

- Reservoir Avenue Bridge alterations
- Median guiderail installation
- Median concrete curb and gutter installation
- Median concrete barrier installation
- Median drainage installation
- Median topsoil installation
- Planting of trees and shrubs
- Restoration of historic bridges

Planned Activity:

- Reservoir Avenue Bridge alterations
- Median guiderail installation
- Median concrete curb and gutter installation
- Median concrete barrier installation
- Median drainage installation
- Median topsoil installation
- Planting of trees and shrubs
- Restoration of historic bridges
- Installation of the Final Paving Course (Possibly Fall 2011)

Issues, Challenges and Risks:

- Ensuring the color and historic integrity of the existing concrete bridge structures are maintained during the restoration process
- Realignment of the existing median drainage structures to follow the alignment of the new roadway and median curb
- Maintaining drainage of the roadway during construction of the median

Outlook:

At this time, the project is on schedule to be completed on time.