



Project Summary Sheet



DISTRICT 3 & 3A

DATE: 12/31/2011

Recent Activity:

- The Contractor continued grading and concrete curb placement, drainage installation, Merritt Parkway median barrier installation in the median and guiderail installation.
- Restoration of historic bridges continued
- All Seasons Landscaping has been replacing dead plants, mulching, hydroseeding and planting trees and shrubs
- Continuation of work at the Reservoir Avenue Bridge.
- Control of soil erosion in the median.

Planned Activity:

- Median guiderail installation
- Median drainage installation
- Median excavation
- The Contractor intends to work throughout the winter, weather permitting.

Issues, Challenges and Risks:

- Repairing the leaking Madison Avenue bridge deck
- Discrepancies between existing grades shown on the plans and survey in the field will result in an overage of paving items.
- Plans do not accurately reflect field conditions.
- Ensuring the color and historic integrity of the existing concrete bridge structures are maintained during the restoration process
- Realigning the existing median drainage structures to follow the alignment of the new roadway and median curb
- Maintaining drainage of the roadway during construction of the median

Outlook:

The Contract is scheduled for completion on 11/21/2012